

Hall County Courts

2025 Judiciary ARPA Grant Request – Project Timeline

September 12, 2025

S&L Integrated is pleased to present a proposal for Hall County Courts to apply for the 2025 Judiciary ARPA Grant. In addition to the complete design and cost proposal, below is a Project Timeline to comply with the ARPA grant requirements.

Proposed Timeline (subject to Courtroom Availability):

- September 12, 2025 – Grant Application submitted by Circuit
- November 14, 2025 – Grant award letter issued to Circuit
- November 15 – November 30, 2025 – Proposal approval by local Board of Commissioners with Notice to Proceed or PO issued NO LATER THAN Dec. 1, 2025
- December 1, 2025 – S&L received signed proposal or PO from County with Notice to Proceed
- December 2, 2025 – Projects converted internally and orders issued for Materials and Supplies. Deposit invoices submitted to Counties for initial payment.
- December 3, 2025 – S&L begins receiving ordered materials (based on availability) to shop-build racks for Programming and Equipment Testing.
- December 1 – December 30, 2025 – AV Equipment and Systems scheduling, and installations begin in each Courtroom (based on product availability). Work includes physical installation, Commissioning, Testing and Customer training.

The Project timeline assumes the following:

- Grant Application award letters and/or Purchase Orders are issued NO LATER THAN December 1, 2025.
- All required infrastructure (NOT provided in the proposal - Power, Data, etc.) is in place and working prior to the installation of any Audio-Visual equipment or systems.
- Courts provide reasonable scheduling access to the Courtrooms for a period of one (1) full week (PER COURTROOM).
- If possible, multiple Courtrooms (not to exceed two (2) per week) could be installed concurrently.
- As needed, Courts will provide consecutive weeks for installation of multiple rooms.
- Courts provide unrestricted access to the Courtrooms, AV/Communications closets, and all cable pathways for the duration of the proposed installation schedule so as not to impede installation progress.
- Normal work hours are 8:00AM – 5:00PM, Monday – Friday (excluding Federal Holidays).
- Extended work hours may be requested to meet the project timeline.
- Based on product availability, we request/reserve the right to substitute similar parts to meet the Project timeline.
- Any part or component that is substituted will have the same (or greater) functionality as the original.
- Any/all substitutions will be documented for the Grant reimbursement.

Please let me know if you have any additional questions or concerns.

Stan Mobley
S&L Integrated Systems
229-378-4700